

**NORTHERN LEHIGH SCHOOL DISTRICT
SLATINGTON ELEMENTARY SCHOOL
ADDITIONS AND RENOVATIONS**

AGENDA

November 4, 2009
Design Meeting No. 5

1. No plan update this meeting
2. Update on Plan Progress/Response to end User Mtgs.
3. Schematic Design shift to Preliminary Design-Design Development
4. Impact to preliminary budget
 - a. Updated building and site plans from KCBA
 - b. DEI working with KCBA to prepare Plancon Part D financial info.
5. Project Schedule update and upcoming meeting dates
 - a. Next Leadership meeting- Wednesday, November 24, 2009 at 12:00 noon
6. PlanCon update
 - a. Plancon Part A/B meeting with PDE -October 29, 2009
 - b. Preparation of PlanCon Part D-NLSD involvement with Process
7. Existing conditions survey items:
 - a. Sub-slab sanitary lines (Roto-Rooter)
 - b. Cavity wall/flashings (TBD)
 - c. Geotechnical Engineer (CMX)
 - d. Infiltration testing (BIA)
 - e. Environmental consultants RFP- received and evaluating
8. Upcoming meeting topics
 - a. Project Phasing (Building and Site)
 - i. DEI investigating use of existing blg for student phasing ILO temp. modulars
 - ii. Impact to project duration, budget, staff and students
 - b. Precast or steel framed modular classroom construction
 - i. DEI/KCBA investigating cost of conventional construction vs. permanent modular's
9. Upcoming investigations/activities:
 - a. Preliminary plan submission to Slatington Borough
 - b. Geotechnical investigations (borings/test pits)
 - c. Environmental investigations
 - i. Field study to identify ACM
 - ii. Coordinate abatement requirements with overall phasing plan
10. Review Milestone Schedule and specifically NLSD board involvement
11. New Business

