

9. Approvals/Bidding Schedule:

CRITICAL PATH LAND DEVELOPMENT MILESTONES				
No.	Event	Start Date	Finish Date	Comments
1	Preliminary LD approval- LVPC	-----	28JAN10A	
2	LCCD (NPDES) Administrative Completeness	-----	03FEB10A	
3	LCCD (NPDES) First comment letter	-----	24MAR10A	Due 16MAR10
4	LVPC Final Approval	-----	29APR10A	*NLSD return of LVPC letter by 7MAY10
5	LCCD (NPDES) Resubmission	16APR10	28MAY10	NPDES response due
6	Bidding	11MAY10	09JUN10	Possible bid extension if approvals are not in place
7	NPDES/LVPC Final Approval	NOV09	JUN10	
8	Commence with Construction	12JUL10	30APR12	21 Months

A= Actual date

10. New items/Other:

- a. Leadership position relative to DEI/KCBA presentation of project to neighbors
- b. NLSD questions/comments

Thank you!

